Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

Date: 29.05.2021

To
The Executive Engineer
Yelahanka division,
Bruhat Bengaluru Mahanagara Palike, Bengaluru.

Sir,

Sub : "PMC certificate,Inspection Report & Quality Report"

Reference: BBMP/EE/YNK.D/W.O/187/2019-20 Dated:09-11-2019
Agreement No: EE/YNK.D/AG/173/2019-20 Dated:08-11-2019
Job Number: 003-20-000070

With reference to the above Subject, we are here with submitting the Final Report of work Construction of RCC Drains And Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in Ward No:03, Yelahanka Satellite Town sub Division And Found to be Satisfactory.

Thanking you,

Yours faithfully,
For **Karnataka Material Test House Pvt Ltd.,**

Authorized Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094
Ph :080- 2341 8668, 23511213 **Mobile: 94485 15258** E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com
M/s Karnataka Consultancy Services is Sister Concern of KMTHPL

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

No.KMTH/PMC/YD/2020-2021/W3 Date:29-05-2021

To,
The Executive Engineer
Yelahanka division,
Bruhat Bengaluru Mahanagara Palike, Bengaluru.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Sub: Regarding inspection report for the below mentioned work.

Name of work: Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in Ward No: 03, Yelahanka Satellite Town Sub Division.

Item No	Description Of Work	Unit	Quantities			Total Quantity
			1st&Part	2nd&Part	3rd&Final	
1	KSRRB300-1. Earthwork excavation by manual means for Drains and similar works in ordinary soil excavated surface levelled and sides neatly dressed, the dispossed earth to be levelled neatly after breaking of clods completed as per specifications. KPWD S.R 2018-19.	Cum	1681.94	345.29	0.00	2027.23
2	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregates 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration completed as per specifications	Cum	291.67	48.04	0.00	339.71
3	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for RCC work including Straightening, cutting, bending, hooking, placing in position, lapping and/or welding whereever required, tying with binding wire and anchoring to the adjoining members whereever necessary completed as per specification.	Tonnes	37.88	5.77	0.00	43.65
4	providing and laying plain/reinforced cement concrete for drain walls and bottom thickness 15cm using M20 nominal mix concrete with OPC at 300kgs. With 20mm and down size granite metal coarse aggregates at 0.69cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom completed as per specification	Cum	576.77	100.12	0.00	676.89

Off & Lab: No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094
Ph.:080- 2341 8668, 23511213 Mobile: 94485 15258 E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com
M/s Karnataka Consultancy Services is Sister Concern of KMTHPL

5	~~supplying and fixing precast reinforced~~ concrete slab 100mm thick of mix M20 using 20mm and downside graded granite metal using reinforcement 10mm dia steel at 150mm c/c both ways Completed as per specification.	Sqm	1089.00	288.00	0.00	1377.00
6	Providing and fixing Pre cast solid concrete kerb stones of size 450 x 150 x 400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete.	No's	1634.00	0.00	0.00	1634.00
7	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	282.26	0.00	0.00	282.26
8	KSRRB M300-14.Excavation for roadwork in all types of soil by machinical means including cutting and loading to tippers, trimming bottomand sides slopes in accordance with requirments of lines grades and cross sections and transportations withn alead of 1.00km and complete as per specifications. MORTH Specification no.301 and 4kms lead for disposal	Cum	0.00	0.00	345.75	345.75
9	construction of granular sub-base grading-v as sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite material, mixing by mix in place method by rotavator at OMC spreading in uniform layers with motor grader on prepared surface and compactioning with vibratory power roller to achieve the 98% proctor density, complete as per specification. clause 401 of MORTH V revision	Cum	0.00	0.00	90.45	90.45
10	KSRRB M400-17. Providing, Laying, Spreading and Compacting cushed stone aggregates of granite/ trap/basalt to wet ,ix macadam specifications including pre mixing the materials with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base /base coarse on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specification.	Cum	0.00	0.00	137.46	137.46

11	KSRRB 500-58. Compaction of original ground by mechanical means including filling in depression occcuring during rolling including cost of all labour, HOM complete as per specifications. MORTH I Chapter 3	Sqm	0.00	0.00	609.25	609.25
12	KSRRB M500-6Providing and applying primer coat with S.S bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. clause 502 of MORTH V revision.	Sqm	0.00	0.00	609.25	609.25
13	KSRRB 500-2 cleaning the existing black topped surface with Sqm brooms soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications.clause 502 of MORTH V revision.	Sqm	0.00	0.00	0.00	0.00
14	KSRRB 500--11 Providing and laying bituminous macadam using 40/60 TPH Capacity H.M.P. with Mechanical paver Gr-II(50mm to75mm) with 3.4% VG-30 Bitumenon prepared surface with crushed coarse aggregates as per desing mix formula for base/ binding coarse including loading of aggregates with F.E> loader, hot Mixing of stone aggregates and bitumen in hot mix plant,transporting the mixed materials in tippers to paver and laying mixed materials with paver finisher to the required and grade complete as per specifications.	Cum	0.00	0.00	30.15	30.15
	KSRRB 500--10 Providing and applying tack coat using 80/100 grade Sqm bitumen(VGIO) emulsion mixed with spray set distributor at the rate of 0.25 kg per Sqm on the existing prepared bituminous surface cleaned with mechanical broom, complete as per specifications. clause 503 of MORTH V revision.	Sqm	0.00	0.00	609.25	609.25

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

16	providing and laying bituminous concrete 40mm thick with hot mix plant, using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminous binder consisting of 4.97% of VG-30 bitumen(60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic) crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site laying with a paver finisher to required grade level and allignment rooling with smooth wheeled vibratory and tandem rollers to achive the desired compaction in all respects complete as per specifications	Cum	0.00	0.00	18.09	18.09
17	KSRRB M800-13. Road marking with hot applied thermoplastic compound with reflectrising glass beads on bituminous surface / concrete surface : providing and laying of hot applied thermo plastic compound 2.5mm thick including reflectorising glass beads at 250gms per sqm area thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35 standards specified.complete as per specifications.	Sqm	0.00	0.00	25.50	25.50
18	Directions and place indentification signs with size morethan 0.9 size board: providing and erecting directions and place identification retro- reflectorised sign as per IRC :67 made of high intensity grade sheeting vide clause 801.3 fixed over aluminium sheeting 2mm thick with area not exceeding 0.9 sqm supported on a mild steel single angel iron post 75X75X6 mm 2 Nos. firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 45X45X60 cm, 60 cm below ground level as per approved drawing.	Sqm	0.00	0.00	0.00	0.00

With respect to the above subject and name of work, We have inspected the work , Quantity and Quality of above mentioned Items of work was found to be satisfactorily completed for the 3rd and Final Bill.

Thanking You,

With regards

Karnataka Material Test House Pvt.Ltd.,

Off & Lab :No. 8 (10/3), 4th Cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094

Ph :080-2341 8668, 23511213 **Mobile: 94485 15258** E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com

Narayanswamy.B

Managing Director

M/s Karnataka Consultancy Services is Sister Concern of KMTHPL

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

No.KMTH/PMC/YD/2020-2021/W3

Date:29-05-2021

To,
The Executive Engineer
Yelahanka division,
Bruhat Bengaluru Mahanagara Palike, Bengaluru.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Sub: Regarding inspection report for the below mentioned work.

Name of work: Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in Ward No: 03, Yelahanka Satellite Town Sub Division.

Item No	Description Of Work	Unit	Standards	Quantities						Total Quantity
				1st&Part		2nd&Part		3rd&Final		
1	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregates 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration completed as per specifications	Cum	Per 100 Cum	291.67	6.00	48.04	6.00	0.00	0.00	339.71
2	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for RCC work including Straightening, cutting, bending, hooking, placing in position, lapping and/or welding whereever required, tying with binding wire and anchoring to the adjoining members whereever necessary completed as per specification.	Tonnes	For each Dia	37.88	1.00	5.77	1.00	0.00	0.00	43.65
3	providing and laying plain/reinforced cement concrete for drain walls and bottom thickness 15cm using M20 nominal mix concrete with OPC at 300kgs. With 20mm and down size granite metal coarse aggregates at 0.69cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom completed as per specification.	Cum	Per 50 Cum	576.77	12.00	100.12	6.00	0.00	0.00	676.89
4	supplying and fixing precast reinforced concrete slab 100mm thick of mix M20 using 20mm and downside graded granite metal using reinforcement 10mm dia steel at 150c/c both ways Completed as per specification.	Sqm	Per 500 Sqm	1089.00	3.00	288.00	3.00	0.00	0.00	1377.00
5	Providing and fixing Pre cast solid concrete kerb stones of size 450 x 150 x 400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete.	No's	Per 500 Nos	1634.00	3.00	0.00	0.00	0.00	0.00	1634.00

Karnataka Material Testing House Pvt. Ltd. Bangalore

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094
Ph :080- 2341 8668, 23511213 **Mobile: 94485 15258** E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com
M/s Karnataka Consultancy Services is Sister Concern of KMTHPL

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

6	construction of granular sub-base grading-v as sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite material, mixing by mix in place method by rotavator at OMC spreading in uniform layers with motor grader on prepared surface and compactioning with vibratory power roller to achieve the 98% proctor density, complete as per specification. clause 401 of MORTH V revision	Cum	Per 100 Cum	0.00	0.00	0.00	0.00	90.45	2.00	90.45
7	KSRRB M400-17. Providing, Laying, Spreading and Compacting cushed stone aggregates of granite/ trap/basalt to wet ,ix macadam specifications including pre mixing the materials with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base /base coarse on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specification.	Cum	Per 100 Cum	0.00	0.00	0.00	0.00	137.46	2.00	137.46
8	KSRRB 500--11 Providing and laying bituminous macadam using 40/60 TPH Capacity H.M.P. with Mechanical paver Gr-II(50mm to75mm) with 3.4% VG-30 Bitumenon prepared surface with crushed coarse aggregates as per desing mix formula for base/ binding coarse including loading of aggregates with F.E> loader, hot Mixing of stone aggregates and bitumen in hot mix plant,transporting the mixed materials in tippers to paver and laying mixed materials with paver finisher to the required and grade complete as per specifications.	Cum	Per 250 Cum	0.00	0.00	0.00	0.00	30.15	3.00	30.15
9	providing and laying bituminous concrete 40mm thick with hot mix plant, using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminous binder consisting of 4.97% of VG-30 bitumen(60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic) crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site laying with paver finisher to required grade level and alignment rooling with smooth wheeled, vibratory and tandem rollers to achieve desired compaction in all respects complete as per specifications	Cum	Per 250 Cum	0.00	0.00	0.00	0.00	18.09	3.00	18.09

With respect to the above subject and name of work, We have inspected the work , Quantity and Quality of above mentioned item of work was found to be satisfactorily completed for the 3rd and Final Bill.

Thanking You,

With regards
Karnataka Material Test House Pvt Ltd.,

Narayanaswamy B
Managing Director

Off & Lab: No. 6 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094
Ph.:080- 2341 8668, 23511213 Mobile: 94485 15258 E-mail: kmthbls@gmail.com

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

Ref KMTH/BBMP/3rd Party/2020-21/01

Date :10-01-2020

To Assistant Executive Engineer
Satellite Town sub division
Yelahanka Bangalore-64

Name of work: Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in Ward No: 03, Yelahanka Satellite Town Sub Division.

Progress Report No-01.

SUB Progress Report of Work Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in Ward No: 03, Yelahanka Satellite Town Sub Division.

REF KMTH/BBMP/3rd Party/2020-21/01 Date:10-01-2020
PMC Engineers Mr. Narayanaswamy.B, Nasir Hussain
Department Engineers / Staff Mr. Krishanappa, Sachin
Contractors: Mr. M/s Techinical Manager (West), KRIDL, Bangalore, 5th Block, 17th Main Shivakumar Swamy Building, Bhashyam circle Bangalore-560010

Stage of Work:

Executed Quantities

Sl No	Road ID	TotalLength	Earth Work	PCC	Steel reinforcement	Raft	Concrete Wall	Slabs	Kerb
	CC Drains								
	BHEL Layout								
	1st Main Road	343.20	343.20	343.20	343.20	343.20	343.20	343.20	0.00
	2nd Main Road	327.40	327.40	327.40	327.40	327.40	327.40	327.40	0.00
	1st Cross Road	177.50	177.50	177.50	177.50	177.50	177.50	177.50	-
	2nd Cross Road	199.10	199.10	199.10	199.10	199.10	199.10	199.10	-
CONCLUSION		*The Items of Works Executed to date are satisfactory & Confirm to the specification & Drawing*							

Your`s Faithfully

For Karnataka Material Test House Pvt Ltd.,

Narayanswamy.B
Managing Director

Assistant Engineer

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

Ref KMTH/BBMP/3rd Party/2020-21/02

Date :31-01-2020

To Assistant Executive Engineer
Satellite Town sub division
Yelahanka Bangalore-64

Name of work: Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in Ward No: 03,
Progress Report No-02.

SUB Progress Report of Work Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in

REF KMTH/BBMP/3rd Party/2020-21/02 Date:31-01-2020
PMC Engineers Mr. Narayanaswamy.B, Nasir Hussain
Department Engineers / Staff Mr. Krishanappa, Sachin
Contractors: Mr. M/s Techinical Manager (West), KRIDL, Bangalore, 5th Block, 17th Main Shivakumar Swamy Building, Bhashyam circle Bangalore-560010

Stage of Work:

Executed Quantities

Sl No	Road ID	TotalLength	Earth Work	PCC	Steel reinforcement	Raft	Concrete Wall	Slabs	Kerb
	CC Drains								
	BHEL Layout								
	3rd Cross Road	203.50	203.50	203.50	203.50	203.50	203.50	203.50	-
	4th Cross Road	206.50	206.50	206.50	206.50	206.50	206.50	206.50	-
	5th Cross Road	205.70	205.70	205.70	205.70	205.70	205.70	205.70	-
	Laxmi Venkateshawara Opp Road	183.00	183.00	183.00	183.00	183.00	183.00	183.00	0.00
CONCLUSION		*The Items of Works Executed to date are satisfactory & Confirm to the specification & Drawing*							

Your`s Faithfully

For Karnataka Material Test House Pvt Ltd.,

Narayanswamy.B
Managing Director

Assistant Engineer

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

Ref KMTH/BBMP/3rd Party/2020-21/03

Date :05-02-2020

To Assistant Executive Engineer
Satellite Town sub division
Yelahanka Bangalore-64

Name of work: Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in Ward No: 03,

Progress Report No-03.

SUB Progress Report of Work Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in

REF KMTH/BBMP/3rd Party/2020-21/03 Date:05-02-2020
PMC Engineers Mr. Narayanaswamy.B, Nasir Hussain
Department Engineers / Staff Mr. Krishanappa, Sachin
Contractors: Mr. M/s Techinical Manager (West), KRIDL, Bangalore, 5th Block, 17th Main Shivakumar Swamy Building, Bhashyam circle Bangalore-560010

Stage of Work:

Executed Quantities

Sl No	Road ID	TotalLength	Earth Work	PCC	Steel reinforcement	Raft	Concrete Wall	Slabs	Kerb
	CC Drains								
	BHEL Layout								
	1st Main Road	343.20	-	-	-	-	-	-	343.20
	2nd Main Road	327.40	-	-	-	-	-	-	327.40
	Laxmi Venkateshawara Opp Road	183.00	-	-	-	-	-	-	183.00
CONCLUSION		*The Items of Works Executed to date are satisfactory & Confirm to the specification & Drawing*							

Your`s Faithfully

For Karnataka Material Test House Pvt Ltd.,

Narayanswamy.B
Managing Director

Assistant Engineer

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094
Ph.:080- 2341 8668, 23511213 **Mobile: 94485 15258** E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com
M/s Karnataka Consultancy Services is Sister Concern of KMTHPL

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

KMTH/BBMP/3rd Party/2020-21/03 Date :21-03-2021

Assistant Executive Engineer
Satellite Town sub division
Yelahanka Bangalore-64

ame of work: Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in Ward No: 03, Progress Report No-04.

B Progress Report of Work Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in

EF KMTH/BBMP/3rd Party/2020-21/04 Date:21-03-2021
PMC Engineers Mr. Narayanaswamy.B, Nasir Hussain
Department Engineers / Staff Mr. Krishanappa, Sachin
Contractors: Mr. M/s Techinical Manager (West), KRIDL, Bangalore, 5th Block, 17th Main Shivakumar Swamy Building, Bhashyam circle Bangalore-560010

Stage of Work:

Executed Quantities

Sl No	Road ID	TotalLength	Earth Work	PCC	Steel reinforcement	Raft	Concrete Wall	Slabs	Kerb
	CC Drains								
	BHEL Layout								
	9th Cross Road	515.60	515.60	515.60	515.60	515.60	515.60	515.60	-
CONCLUSION		*The Items of Works Executed to date are satisfactory & Confirm to the specification & Drawing*							

Your`s Faithfully

For Karnataka Material Test House Pvt Ltd.,

Narayanswamy.B
Managing Director

Assistant Engineer

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

Date :28-05-2021

Ref KMTH/BBMP/3rd Party/2020-21/04

To Assistant Executive Engineer
Satellite Town sub division
Yelahanka Bangalore-64

Name of work: Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in Ward No: 03,
Progress Report No-05.

SUB Progress Report of Work Construction of Drains and Culverts at BHEL Layout And Ayyappa Layout And Surrounding Area in

REF KMTH/BBMP/3rd Party/2020-21/05 Date:28-05-2021
PMC Engineers Mr. Narayanaswamy.B, Nasir Hussain
Department Engineers / Staff Mr. Krishanappa, Sachin
Contractors: Mr. M/s Techinical Manager (West), KRIDL, Bangalore, 5th Block, 17th Main Shivakumar Swamy Building, Bhashyam circle Bangalore-560010

Stage of Work:

Executed Quantities

Sl No	Road ID	TotalLength	Scrafying	Compaction	GSB	WMM	DBM	BC	Marking
	Asphalt								
	BHEL Layout								
	5th Cross Road	102.50	102.50	102.50	102.50	102.50	102.50	102.50	102.50
CONCLUSION		*The Items of Works Executed to date are satisfactory & Confirm to the specification & Drawing*							

Your`s Faithfully

For Karnataka Material Test House Pvt Ltd.,

Narayanswamy.B
Managing Director

Assistant Engineer

Asst. Executive Engineer

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094
Ph :080- 2341 8668, 23511213 **Mobile: 94485 15258** E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com
M/s Karnataka Consultancy Services is Sister Concern of KMTHPL